




DISTRIBUTION COMMISSIONING TEST SHEET – CONSUMER CONNECTIONS LV CT METERED
HPC-4DL-07-0001-2014

This commissioning test sheet covers the checking, testing and commissioning of all new installations of large low voltage consumers.



NOTE: Tests must be carried out after the installation before connecting. The connection must be done in the presence of the consumers electrical contractor.
SAFETY: At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes.
 In preparation for the tests, wherever possible, disconnect the cables from the equipment and make the area safe.

DATE:		Project No.		Name of Officer	
Location:					

1. CUSTOMER DESCRIPTION

SPD Type		SPD Model		Rated Voltage		V	Rated Current		A
							<input type="checkbox"/> Fuse _____ Type _____ A		
							<input type="checkbox"/> Link _____ Type _____ A		


2. VISUAL INSPECTION AND SAFETY CHECK

Inspect the following: <ul style="list-style-type: none"> • Main switch (SPD) terminations • Neutral connection • MEN/N-E connections 	1	Check that the Completion Notice has been submitted by the Consumer and passed by Horizon Power.	<input type="checkbox"/>
	2	Check that the installation complies with the distribution construction standards and WASIR.	<input type="checkbox"/>
	3	Check that Public Safety has been considered (e.g. cabinets secured and locked, trip hazards removed where applicable).	<input type="checkbox"/>
	4	Check the supply to the consumer, that it is switched off and isolated.	<input type="checkbox"/>
	5	Confirm (with approved testing device) that the consumer is de-energised.	<input type="checkbox"/>
	6	Ensure that the earth system is complete, undamaged, and bonded to earth points.	<input type="checkbox"/>
	7	LV cables are properly terminated and connected on consumer main switch, busbar, and main switch (SPD).	<input type="checkbox"/>
	8	Neutral connected and earthed on earth bar.	<input type="checkbox"/>
	9	All labels fitted and numbered correctly.	<input type="checkbox"/>
	10	Is protection setting information provided? <input type="checkbox"/> Yes <input type="checkbox"/> No If "No" then record settings in Section 7 or take a photo of consumer's main switch and send for verification.	<input type="checkbox"/>



DISTRIBUTION COMMISSIONING TEST SHEET – CONSUMER CONNECTIONS LV CT METERED
HPC-4DL-07-0001-2014

This commissioning test sheet covers the checking, testing and commissioning of all new installations of large low voltage consumers.



3. INSULATION RESISTANCE TEST

Ensure that the Main Switch (SPD) is off

Use a 1 kV insulation resistance tester for 1 minute between each phase of the consumers mains (never use a 5 kV insulation tester for this test).
 Values greater than 100 MΩ are acceptable.
 (Note: 1,000 MΩ = 1 GΩ)

Test Connection	Minimum Values	Test Results
Red phase to white phase	>100 MΩ	Ω
White phase to blue phase	>100 MΩ	Ω
Blue phase to red phase	>100 MΩ	Ω

Confirm consumer's mains have been discharged after testing.

4. METER AND METERING PANEL INSPECTION

New Low Voltage (LV) CT Meter Installation Form complete

The Metering Installer must ensure that all checks are completed and the test results comply with the minimum standards.

I hereby certify that all checks on the meter/metering panel have been completed (meter is safe to be energised, but not considered fully commissioned until remote check complete). **The LV meter installation form must be submitted to Horizon Power Metering Services.**

Metering Installer: _____ Pay Number: _____
 Signature: _____ Date: DD/MM/YY Time: HH:MM

5. SERVICE CONNECTION TEST

Service Connection Test (DM# [2745508](#)) done


OR

Energise at later date



**DISTRIBUTION COMMISSIONING TEST SHEET – CONSUMER CONNECTIONS LV CT METERED
HPC-4DL-07-0001-2014**

This commissioning test sheet covers the checking, testing and commissioning of all new installations of large low voltage consumers.



6. OPERATIONAL HANDOVER

The commissioning officer must ensure that all checks are completed and the test results comply with the minimum standards.

I hereby certify that all sections have been completed with satisfactory results and transfer responsibility to the network operating authority. This equipment is ready to be **SAFELY** energised.

Commissioning Officer: _____ Pay Number: _____
Signature: _____ Date: DD/MM/YY Time: HH:MM

1. Ensure the work area is left tidy with no hazards to the public.
2. Hand over responsibility to the operating authority
3. This sheet is a record of commissioning is required for the Handover Certificate.
4. Attach as-built drawings and datasheets to this sheet and send to relevant regional asset manager.

7. RECORD OF PROTECTION SETTINGS

Over Current (O/C) Setting				
Pick Up Current		Trip Time		Instantaneous Pick Up
Earth Fault Current (E/F) Setting				
Pick Up Current		Trip Time		Instantaneous Pick Up
Any Other Settings				