




### DISTRIBUTION COMMISSIONING TEST SHEET – PRIVATE PARALLEL GENERATORS

HPC-4DL-07-0028-2014

This commissioning test sheet covers the checking, testing and commissioning of all new installations or reconnections to private parallel generators.



**NOTE:** Checks must be carried out before connecting. The connection must be done in the presence of the customer’s electrical contractor.

**SAFETY:** At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes.

|                  |  |                    |  |                        |  |
|------------------|--|--------------------|--|------------------------|--|
| <b>DATE:</b>     |  | <b>Project No.</b> |  | <b>Name of Officer</b> |  |
| <b>Location:</b> |  |                    |  |                        |  |

#### 1. GENERATOR(S) DESCRIPTION


|                      | Generator 1 | Generator 2         | Generator 3 |
|----------------------|-------------|---------------------|-------------|
| Rated Voltage        |             |                     |             |
| Rated kVA            |             |                     |             |
| RPM                  |             |                     |             |
| Percentage Impedance |             |                     |             |
| Meter Stock Code     |             | Meter Serial Number |             |

#### 2. VISUAL INSPECTION AND SAFETY CHECK

|   |   |                          |
|---|---|--------------------------|
| 1 | Check that the Completion Notice and HV Submission has been submitted by Customer and passed by Horizon Power.  | <input type="checkbox"/> |
| 2 | Check that Public Safety has been considered (e.g. cabinets secured and locked, trip hazards removed where applicable).   | <input type="checkbox"/> |
| 3 | Check that the PPG is not supplying Horizon Power customers while generating in Island Mode under any circumstances.  | <input type="checkbox"/> |
| 4 | Check that all equipment, which forms part of the connection to the network (such as RMU, cables, etc.) is commissioned with test results made available.   | <input type="checkbox"/> |
| 5 | Ensure that the earth system is complete, undamaged and bonded to earth points.   | <input type="checkbox"/> |
| 6 | All labels fitted and numbered correctly.   | <input type="checkbox"/> |
| 7 | Is protection setting information provided? <input type="checkbox"/> Yes <input type="checkbox"/> No If “No” then record settings in Section 6 or take a photo of customer’s main switch and send for verification. | <input type="checkbox"/> |



**DISTRIBUTION COMMISSIONING TEST SHEET – PRIVATE PARALLEL GENERATORS**  
**HPC-4DL-07-0028-2014**



This commissioning test sheet covers the checking, testing and commissioning of all new installations or reconnections to private parallel generators.

**3. METER AND METERING PANEL INSPECTION**

|  |   |  |                          |
|--|---|--|--------------------------|
| Inspect the following:<br><ul style="list-style-type: none"> <li>• Meter</li> <li>• Meter panel</li> <li>• Meter terminations</li> </ul> | 1 | Check that the meter has a calibration sticker/certificate.  | <input type="checkbox"/> |
|  | 2 | Check that the meter seals are still intact.   | <input type="checkbox"/> |
|  | 3 | Check that the metering CT's/VT's are correct and tested (i.e. insulation, ratio etc...).            | <input type="checkbox"/> |
|  | 4 | Check that the meter panel wiring is correctly colour coded and terminated.                          | <input type="checkbox"/> |
|  | 5 | Check that the meter attachment screws have no sharp points to pierce any wiring behind meter panel. | <input type="checkbox"/> |

**The Metering Officer must ensure that all checks are completed and the test results comply with the minimum standards.**

I hereby certify that all checks on the meter/metering panel have been completed with satisfactory results and transfer responsibility to the Commissioning Officer.

Metering Officer: \_\_\_\_\_ Pay Number: \_\_\_\_\_  
 Signature: \_\_\_\_\_ Date: \_\_\_\_\_ DD/MM/YY Time: \_\_\_\_\_ HH:MM

**4. COMMISSIONING AND ENERGISATION**


|   |   |   |
|---|---|---|
| 1 | Check that the Customer's HV installation has a switching operator nominated.   | <input type="checkbox"/>                                |
|   | Nominated Switching Operator Name: _____ Contact Details _____  |   |
| 2 | Check that the test results for PPG protection has been verified and deemed satisfactory by Horizon Power protection personnel.   | <input type="checkbox"/>                                |
| 3 | Check that the earth test results at point of connection to the network are available and satisfactory  | Earth Resistance Value _____ Ω <input type="checkbox"/> |
| 4 | Check that the condition for connection of PPG is suitable.   | <input type="checkbox"/>                                |
|   | Connection (or re-connection) of PPG shall not be permitted until; all fault restoration or corrective work has been completed, all Horizon Power and Customer protection and control equipment is operational and the Network is stable. |   |
| 5 | Check that any circuit breaker or recloser within the connection path to a PPG has it's reclose functions <b>disabled</b> .   | <input type="checkbox"/>                                |
| 6 | Enable PPG to be connected to the Network by requesting HOCC to send an "ENABLE" signal from the SCADA.   | <input type="checkbox"/>                                |



### DISTRIBUTION COMMISSIONING TEST SHEET – PRIVATE PARALLEL GENERATORS

HPC-4DL-07-0028-2014

This commissioning test sheet covers the checking, testing and commissioning of all new installations or reconnections to private parallel generators.



|   |  |                       |                          |
|---|--|-----------------------|--------------------------|
| 7 | Energise the circuit as per HOCC commissioning program               | Record program number | <input type="checkbox"/> |
| 8 | Normalise the circuit by enabling reclose functions, disabled above. |                       | <input type="checkbox"/> |

#### 5. OPERATIONAL HANDOVER

The commissioning officer must ensure that all checks are completed and the test results comply with the minimum standards.

I hereby certify that all sections have been completed with satisfactory results and transfer responsibility to the network operating authority. This equipment is ready to be **SAFELY** energised.

Commissioning Officer: \_\_\_\_\_ Pay Number: \_\_\_\_\_  
 Signature: \_\_\_\_\_ Date: DD/MM/YY Time: HH:MM

1. Ensure the work area is left tidy with no hazards to the public.
2. Hand over responsibility to the operating authority
3. Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate.

#### 6. RECORD OF PROTECTION SETTINGS

##### Over Current (O/C) Setting

|                 |  |           |  |                       |  |
|-----------------|--|-----------|--|-----------------------|--|
| Pick Up Current |  | Trip Time |  | Instantaneous Pick Up |  |
|-----------------|--|-----------|--|-----------------------|--|

##### Earth Fault Current (E/F) Setting

|                 |  |           |  |                       |  |
|-----------------|--|-----------|--|-----------------------|--|
| Pick Up Current |  | Trip Time |  | Instantaneous Pick Up |  |
|-----------------|--|-----------|--|-----------------------|--|

##### Any Other Settings

|  |  |  |  |
|--|--|--|--|
|  |  |  |  |
|  |  |  |  |
|  |  |  |  |
|  |  |  |  |

**IMPORTANT: PLEASE ATTACH AS-BUILT DRAWINGS AND DATASHEETS TO THIS SHEET AND SEND TO RELEVANT ASSET MANAGER**